

| ID | Task Name | Duration | Start | Finish | 4th Quarter | | | 1st Quarter | | | 2nd Quarter | | | 3rd Quarter | | | | |
|----|--|----------------|---------------------|---------------------|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|--|--|--|
| | | | | | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | | | |
| 1 | RFQ Approval & Marketing | 22 days | Mon 10/17/16 | Wed 11/16/16 | | | | | | | | | | | | | | |
| 8 | Step 1: Qualifying Eligible Respondents | 88 days | Wed 11/16/16 | Fri 3/17/17 | | | | | | | | | | | | | | |
| 9 | Issue RFQ | 0 days | Wed 11/16/16 | Wed 11/16/16 | | | | | | | | | | | | | | |
| 10 | Self Directed Site Inspections | 37 days | Thu 11/17/16 | Fri 1/6/17 | | | | | | | | | | | | | | |
| 11 | Question and Answer Period | 37 days | Thu 11/17/16 | Fri 1/6/17 | | | | | | | | | | | | | | |
| 12 | Final Post of Question and Answers | 10 days | Mon 1/9/17 | Fri 1/20/17 | | | | | | | | | | | | | | |
| 13 | RFQ Responses Due | 0 days | Wed 3/1/17 | Wed 3/1/17 | | | | | | | | | | | | | | |
| 14 | RFQ Evaluation Period | 12 days | Thu 3/2/17 | Fri 3/17/17 | | | | | | | | | | | | | | |
| 15 | Issue List and Notify Eligible Respondents | 0 days | Fri 3/17/17 | Fri 3/17/17 | | | | | | | | | | | | | | |
| 16 | Bid Package Creation | 75 days | Wed 11/16/16 | Tue 2/28/17 | | | | | | | | | | | | | | |
| 17 | Step 2: Sealed Bid Process | 37 days | Wed 3/22/17 | Fri 5/12/17 | | | | | | | | | | | | | | |
| 18 | Issue 1st Round Sealed Bid Package | 0 days | Wed 3/22/17 | Wed 3/22/17 | | | | | | | | | | | | | | |
| 19 | Site Tours (Tentative Date) | 0 days | Wed 3/29/17 | Wed 3/29/17 | | | | | | | | | | | | | | |
| 20 | Question and Answer Period | 10 days | Wed 3/22/17 | Tue 4/4/17 | | | | | | | | | | | | | | |
| 21 | PSADA Comment Period | 10 days | Wed 3/22/17 | Tue 4/4/17 | | | | | | | | | | | | | | |
| 22 | Review Comments & Finalize PSADA | 10 days | Wed 4/5/17 | Tue 4/18/17 | | | | | | | | | | | | | | |
| 23 | Post Finalized PSADA | 0 days | Tue 4/18/17 | Tue 4/18/17 | | | | | | | | | | | | | | |
| 24 | First Round Bids Due | 0 days | Tue 4/25/17 | Tue 4/25/17 | | | | | | | | | | | | | | |
| 25 | Best and Final Bid Package (if necessary) | 0 days | Mon 5/1/17 | Mon 5/1/17 | | | | | | | | | | | | | | |
| 26 | Issue Best and Final Seal Bid Package | 0 days | Mon 5/1/17 | Mon 5/1/17 | | | | | | | | | | | | | | |
| 27 | Best and Final Offers Due | 0 days | Mon 5/8/17 | Mon 5/8/17 | | | | | | | | | | | | | | |
| 28 | Review Committee Meeting | 0 days | Fri 5/12/17 | Fri 5/12/17 | | | | | | | | | | | | | | |
| 29 | Best & Final Offer Selection | 0 days | Fri 5/12/17 | Fri 5/12/17 | | | | | | | | | | | | | | |
| 30 | Required Approvals and Execute PSADA | 48 days | Fri 5/12/17 | Tue 7/18/17 | | | | | | | | | | | | | | |
| 31 | Treasurer's Approval | 16 days | Fri 5/12/17 | Fri 6/2/17 | | | | | | | | | | | | | | |
| 32 | Accept Best and Final Bid | 16 days | Fri 5/12/17 | Fri 6/2/17 | | | | | | | | | | | | | | |
| 33 | Prepare NJEDA Board Memo | 16 days | Fri 5/12/17 | Fri 6/2/17 | | | | | | | | | | | | | | |
| 34 | NJEDA Real Estate Committee | 0 days | Mon 6/5/17 | Mon 6/5/17 | | | | | | | | | | | | | | |
| 35 | NJEDA Board Approval | 0 days | Tue 6/13/17 | Tue 6/13/17 | | | | | | | | | | | | | | |
| 36 | State House Commission Approval | 0 days | Fri 6/30/17 | Fri 6/30/17 | | | | | | | | | | | | | | |
| 37 | Execute PSADA | 10 days | Wed 7/5/17 | Tue 7/18/17 | | | | | | | | | | | | | | |

| | | | | | | |
|--|----------|--|-----------------|--|--------------------|--|
| Project: EXH G RFQ-SB Schedule Date: Mon 11/14/16 | Task | | Milestone | | External Tasks | |
| | Split | | Summary | | External Milestone | |
| | Progress | | Project Summary | | Deadline | |